

EXHIBIT 4

KVIE CH 9 Construction and Analog CH 6 Shut Off Time Line UPDATE 4/8/09

KVIE DT plans to continue to broadcast at full authorized power on its pre-transition DTV channel 53, right up to the DTV transition date, June 12, 2009.

KVIE does not plan to make any changes to its analog channel 6 facility before the DTV transition date. KVIE TV plans to continue to broadcast at full authorized power on its analog channel 6 right up to the DTV transition date, June 12, 2009. KVIE will cease broadcasting on analog channel 6 June 12, 2009.

KVIE has filed for, and been granted a maximized construction permit in file no. BMPEDT-20080516ABR.

Tower owner KTXL and KVIE came to an agreement to share costs for the work to be performed on the tower related to the installation of the new CH 9 antenna and KTXL's new CH 40 antenna.

The CH 9 antenna has been installed and tested.

The CH 9 transmitter has been installed and proof of performance completed.

KVIE has completed construction of its post-transition DTV channel 9 facility. KVIE plans to file an FCC form 302, Application for License to cover a CP by June 12, 2009. KVIE plans to begin broadcasting on its post-transition DTV channel 9 facility on June 13, 2009 as required.

KVIE was designated by the FCC as a Analog Nightlight Station. KVIE plans to participate in the Analog Nightlight service June 13 through July 12, 2009.

The table below lists the major tasks needed to complete the construction of the KVIE CH 9 Post-Transition facility as of January 21, 2009.

Description	Start	Finish
Design and Specifications		Completed
Tower work agreement with KTXL adding the CH 9 antenna to the antenna stack on the top of the tower.		Completed
Tower analysis for anticipated loads		Completed
Issue RFQ for Antenna		Completed
Issue RFQ for Transmitter		Completed
Review RFQ responses for Antenna		Completed

KVIE CH 9 Construction and Analog CH 6 Shut Off Time Line UPDATE 4-8-09

Issue PO / Down payment for Antenna		Completed
Review RFQ for Transmitter		Completed
Issue PO / Down payment for Transmitter		Completed
Prepare and file FCC form 387 February '08 status report		Completed
Prepare and file FCC form 340		Completed
Consultant reviews HAAT / ERP and compare to FCC Table of Allotments		Completed
Tower analysis for real loads		Completed
Tower modifications to accommodate new loads		Completed
Receive CH 9 Antenna and begin installation		Completed
Prepare and file FCC form 387 October '08 status report.		Completed
Receive Transmitter and begin installation		Completed
Construction complete and ready for transition to DTV CH 9		Completed
Prepare and file FCC Form 387 April 09 Status Report		Completed
Notify FCC Media Bureau, Video Services Division, that construction is complete and intention to begin Program Tests	6/12/2009	6/12/2009
Prepare and file FCC form 302-DTV License to cover CP	6/1/2009	6/12/2009
Cease Analog Channel 6 Broadcasting	6/12/2009	6/12/2009
Analog Nighlight Service	6/13/2009	7/12/2009
Cease DTV Channel 53 Broadcasting	6/12/2009	6/12/2009
Begin DTV Channel 9 Broadcasting	6/13/2009	6/13/2009